

ID	Task Name	Duration	Start	Finish	Predecessors
0	<b>installation_mmodified</b>	<b>119 days</b>	<b>Fri Sep 1, '06</b>	<b>Wed Feb 28, '07</b>	
1	<b>Installation</b>	<b>119 days</b>	<b>Fri Sep 1, '06</b>	<b>Wed Feb 28, '07</b>	
2	<b>TPC1</b>	<b>119 days</b>	<b>Fri Sep 1, '06</b>	<b>Wed Feb 28, '07</b>	
3	Lower DF	4 days	Fri Sep 1, '06	Wed Sep 6, '06	
4	Align with SF	3 days	Thu Sep 7, '06	Mon Sep 11, '06	3
5	Install transfer rails	1 day	Tue Sep 12, '06	Tue Sep 12, '06	4
6	Move TPC to IP	2 days	Wed Sep 13, '06	Thu Sep 14, '06	5
7	Align TPC	3 days	Fri Sep 15, '06	Tue Sep 19, '06	6
8	Install ITS rails + platform	6 days	Wed Sep 20, '06	Wed Sep 27, '06	7
9	Move TPC to parking	2 days	Thu Sep 28, '06	Fri Sep 29, '06	8
10	Install installation-platform	1 day	Mon Oct 2, '06	Mon Oct 2, '06	9
11	<b>ITS 1</b>	<b>1 day</b>	<b>Tue Oct 3, '06</b>	<b>Tue Oct 3, '06</b>	
12	Lower ITS + parking position	1 day	Tue Oct 3, '06	Tue Oct 3, '06	10
13	<b>Beampipe 1</b>	<b>15 days</b>	<b>Wed Oct 4, '06</b>	<b>Tue Oct 24, '06</b>	<b>12</b>
14	Install beampipe + valve	5 days	Wed Oct 4, '06	Tue Oct 10, '06	
15	Bakeout + refill	10 days	Wed Oct 11, '06	Tue Oct 24, '06	14
16	<b>FWD 1</b>	<b>8 days</b>	<b>Wed Oct 25, '06</b>	<b>Fri Nov 3, '06</b>	
17	V0-C	2 days	Wed Oct 25, '06	Thu Oct 26, '06	15
18	T0-C	1 day	Fri Oct 27, '06	Fri Oct 27, '06	17
19	Temp support	2 days	Mon Oct 30, '06	Tue Oct 31, '06	18
20	FMD3	2 days	Wed Nov 1, '06	Thu Nov 2, '06	19
21	Beampipe fixation	1 day	Fri Nov 3, '06	Fri Nov 3, '06	20
22	<b>Pixel</b>	<b>4 days</b>	<b>Mon Nov 6, '06</b>	<b>Thu Nov 9, '06</b>	
23	Install pixel on temp support	4 days	Mon Nov 6, '06	Thu Nov 9, '06	21
24	<b>ITS 2</b>	<b>17 days</b>	<b>Fri Nov 10, '06</b>	<b>Mon Dec 4, '06</b>	
25	Roll ITS over pixel	1 day	Fri Nov 10, '06	Fri Nov 10, '06	22
26	Transfer load + removal temp s	1 day	Mon Nov 13, '06	Mon Nov 13, '06	25
27	Connect pixel	4 days	Tue Nov 14, '06	Fri Nov 17, '06	26
28	Connnext drift	2 days	Mon Nov 20, '06	Tue Nov 21, '06	27
29	Connect strip	2 days	Wed Nov 22, '06	Thu Nov 23, '06	28
30	Install pixel cone RB24	1 day	Tue Nov 14, '06	Tue Nov 14, '06	26
31	Open pixel services	2 days	Wed Nov 15, '06	Thu Nov 16, '06	30
32	Temp support	2 days	Wed Nov 15, '06	Thu Nov 16, '06	30
33	Install FMD2	1 day	Fri Nov 17, '06	Fri Nov 17, '06	32
34	Beampipe Fixation	1 day	Mon Nov 20, '06	Mon Nov 20, '06	33
35	Install Service Chariot	1 day	Tue Nov 21, '06	Tue Nov 21, '06	34
36	Connect FMD2	1 day	Wed Nov 22, '06	Wed Nov 22, '06	35
37	Connect Pixel	4 days	Thu Nov 23, '06	Tue Nov 28, '06	36
38	Connect Drift	2 days	Wed Nov 29, '06	Thu Nov 30, '06	37
39	Connect Strips	2 days	Fri Dec 1, '06	Mon Dec 4, '06	38
40	<b>TPC2</b>	<b>4 days</b>	<b>Tue Dec 5, '06</b>	<b>Fri Dec 8, '06</b>	
41	Lift ITS	0.5 days	Tue Dec 5, '06	Tue Dec 5, '06	39
42	Remove Platform	1 day	Tue Dec 5, '06	Wed Dec 6, '06	41
43	Move TPC to IP	2 days	Wed Dec 6, '06	Fri Dec 8, '06	42
44	Engage ITS with TPC	0.5 days	Fri Dec 8, '06	Fri Dec 8, '06	43
45	<b>ITS3</b>	<b>10 days</b>	<b>Mon Dec 11, '06</b>	<b>Fri Dec 22, '06</b>	<b>44</b>
46	Fix conical structure to service c	1 day	Mon Dec 11, '06	Mon Dec 11, '06	
47	Open Services	1 day	Tue Dec 12, '06	Tue Dec 12, '06	46
48	Transfer load to SSW	1 day	Wed Dec 13, '06	Wed Dec 13, '06	47
49	Fix Valve + Beampipe to SSW	2 days	Thu Dec 14, '06	Fri Dec 15, '06	48
50	Remove ITS Rails	1 day	Mon Dec 18, '06	Mon Dec 18, '06	49
51	Remove DF	1 day	Tue Dec 19, '06	Tue Dec 19, '06	50
52	Buffer	3 days	Wed Dec 20, '06	Fri Dec 22, '06	51
53	<b>Miniframe</b>	<b>20 days</b>	<b>Mon Jan 8, '07</b>	<b>Fri Feb 2, '07</b>	<b>52</b>
54	Install Mini SF	5 days	Mon Jan 8, '07	Fri Jan 12, '07	
55	Connect Services	10 days	Mon Jan 15, '07	Fri Jan 26, '07	54
56	Test	5 days	Mon Jan 29, '07	Fri Feb 2, '07	55
57	<b>FWD 2</b>	<b>10 days</b>	<b>Mon Feb 5, '07</b>	<b>Fri Feb 16, '07</b>	
58	V0-A, T0-A, FMD 1, PMD	10 days	Mon Feb 5, '07	Fri Feb 16, '07	56
59	Buffer	8 days	Mon Feb 19, '07	Wed Feb 28, '07	58