



ID		Task Name	Duration	Start	Finish	Predecessors
1		Integration Test	29 days	Tue Mar 29, '05	Fri May 6, '05	
18		TPC preparations	6 days	Mon May 9, '05	Tue May 17, '05	17
19		Remove scaffolding + concrete platform	1 day	Mon May 9, '05	Mon May 9, '05	
20		Move TPC to DF	1 day	Tue May 10, '05	Tue May 10, '05	19
21		Transfer Rail Loadtest	2 days	Wed May 11, '05	Thu May 12, '05	20
22		Remove Transfer Rails	1 day	Fri May 13, '05	Fri May 13, '05	21
23		Move TPC to cleanroom	1 day	Tue May 17, '05	Tue May 17, '05	22
24		Chamber installation preparations	17 days	Tue May 10, '05	Thu Jun 2, '05	
25		Modify elevating platform	4 days	Tue May 10, '05	Fri May 13, '05	
26		Installation of mounting tool + mockup	4 days	Tue May 17, '05	Fri May 20, '05	25
27		Training	5 days	Mon May 23, '05	Fri May 27, '05	26
28		Install platform in cleanroom	2 days	Wed Jun 1, '05	Thu Jun 2, '05	27,33
29		Spaceframe Load Test	28 days	Tue May 17, '05	Thu Jun 23, '05	
30		Install tube fixation parts in lower sectors	4 days	Tue May 17, '05	Fri May 20, '05	22
31		Install Tubes in lower sectors	2 days	Mon May 23, '05	Tue May 24, '05	30
32		Install tube fixation parts in upper sectors	2 days	Wed May 25, '05	Thu May 26, '05	31
33		Install tubes in upper sectors	2 days	Mon May 30, '05	Tue May 31, '05	27,32
34		Close tubes and connect pipes	2 days	Wed Jun 1, '05	Thu Jun 2, '05	33
35		Load Test	15 days	Fri Jun 3, '05	Thu Jun 23, '05	34
36		Cleanroom	8 days	Wed May 25, '05	Fri Jun 3, '05	
37		Install Cleanroom Frontwall	3 days	Wed May 25, '05	Fri May 27, '05	31
38		Install Roof	1 day	Fri Jun 3, '05	Fri Jun 3, '05	28