

ID		Task Name	Duration	Start	Finish	Predecessors
1		Integration Test	29 days	Tue Mar 29, '05	Fri May 6, '05	
2		ITS rails	6 days	Tue Mar 29, '05	Tue Apr 5, '05	
3		Beampipe	3 days	Wed Apr 6, '05	Fri Apr 8, '05	2
4		V0/T0	3 days	Mon Apr 11, '05	Wed Apr 13, '05	3
5		FMD3	1 day	Thu Apr 14, '05	Thu Apr 14, '05	4
6		FMD3/beampipe	1 day	Fri Apr 15, '05	Fri Apr 15, '05	5
7		Pixel	1 day	Mon Apr 18, '05	Mon Apr 18, '05	6
8		ITS (L)	3 days	Tue Apr 19, '05	Thu Apr 21, '05	7
9		Pixel	1 day	Fri Apr 22, '05	Fri Apr 22, '05	8
10		FMD2/beampipe	1 day	Mon Apr 25, '05	Mon Apr 25, '05	9
11		Service chariot (L)/Remove Scaffolding	1 day	Tue Apr 26, '05	Tue Apr 26, '05	10
12		Move TPC (L)	2 days	Wed Apr 27, '05	Thu Apr 28, '05	11
13		Disengage ITS, Fix valve	1 day	Fri Apr 29, '05	Fri Apr 29, '05	12
14		Take out ITS rails, Reinstall	1 day	Mon May 2, '05	Mon May 2, '05	13
15		Move TPC to parking	1 day	Tue May 3, '05	Tue May 3, '05	14
16		Install scaffolding	1 day	Wed May 4, '05	Wed May 4, '05	15
17		Uninstall	2 days	Thu May 5, '05	Fri May 6, '05	16